



January 2015 Update

Caribbean Boulevard Roadway Improvement Project

Project Limits: Coral Sea Road to SW 87th Avenue



Project Facts:

- Project limits: From Coral Sea Road to SW 87 Avenue (1.76 miles)
- Construction of two traffic calming circles at the following intersections: Gulfstream Road and SW 192 Drive
- Installation of decorative street lighting & traffic signals, new storm-water drainage system, native Florida landscaping, decorative treatments at key intersections, and new pedestrian concrete crosswalks
- Re-construction of the existing roadway and key intersection left turning lanes
- Construction of dedicated bike travel lanes eastbound and west bound directions
- Construction of new bus "pull-out" bays and bus shelters

Cost:

\$ 9,181,346 (via a Joint Participation Agreement)

Funding Source:

People's Transportation Plan (PTP) & Town of Cutler Bay

Estimated Time Of Completion:

Fall 2015



Public Involvement Activities:

December 8th to December 12th:

- Presented Public Involvement Program updates to the Town Council.
- Held weekly public information session.
- Met with residents and addressed issues relating to driveway aprons, light poles and native tree installations.
- Responded to resident concerns regarding detours for Work Zone 4.
- Provided public involvement updates at the weekly progress meeting.

December 15th to December 19th:

- In preparation for the holidays, distributed 100 Holiday Public Safety and Construction Schedule flyers to residents in Work Zone 4.
- Provided project overview to residents in Work Zone 4.
- Met with residents in the field to document questions and concerns regarding sidewalk repairs, driveway apron widths, and construction schedule.
- Distributed monthly public involvement and construction progress report to residents via email and during field work.
- Updated e-mail Opt-In list with new resident contacts.
- Provided public involvement updates at the weekly progress meeting.

December 22nd to January 2nd:

- Project activities stopped for the holidays.

January 5th to January 10th:

- Coordinated and managed information booth at the Cutler Bay Chili Cook off event. Provided project presentation to attendees during community event. Attendees exceeded 1,000 participants including community leaders. (1) (2)
- Managed student volunteers assisting at the Chili Cook Off event. Prepared and distributed 200 packages with promotional and informational materials for the Town of Cutler Bay as well as the Caribbean Blvd. Improvement Project. (3)
- Prepared press release for the opening of Work Zone 5 to be published in the Miami Herald and Cutler Bay Community Newspaper.
- Met with residents to discuss construction of new sidewalks and landscape impacts on 89th Road.
- Held weekly public information session.
- Provided public involvement updates, resident commentary, and outreach opportunities at weekly progress meeting.

January 12th to January 16th:

- Contacted Miami Herald to include Caribbean Blvd. project in future construction related articles.
- Held weekly public information session.
- Provided public involvement updates at the weekly progress meeting.
- Met with resident to discuss construction schedule in Work Zones 4 and 5.
- Provided public involvement updates, resident commentary, and outreach opportunities at weekly progress meeting.



Construction Activities:

December 8th to December 12th:

- Lime rock base was rolled and graded between Whispering Pines Road and SW 192nd Drive.
- Light pole bases were installed between SW 192nd Drive and SW 89th Road (4).
- Drainage crew installed P-tops above catch basin inlets.

December 15th to December 19th:

- Landscape contractor installed trees between Whispering Pines Road and SW 192nd Drive (5).
- Roadway crew milled and graded subgrade between SW 91st Ave and SW 89th Road.
- Asphalt was installed from Whispering Pines Road to SW 91st Ave (6).

December 22nd to December 26th:

- Roadway crew began site preparation for the holidays (7).
- Construction activities were stopped for the holidays.

December 29th to January 2nd:

- Construction activities were stopped for the holidays.

January 5th to January 9th:

- Roadway crew began installing concrete crosswalks at the Whispering Pines and SW 192nd Drive intersections.
- Concrete curb base was rolled and graded between SW 91st Avenue and SW 89th Road.

January 12th to January 16th:

- Roadway crew installed concrete crosswalks at SW 192nd Drive intersection.
- Concrete pavers were installed at the SW 192nd Drive traffic circle.
- Concrete curb was installed from SW 91st Avenue to SW 188th Terrace.
- Contractor completed remaining site items in preparation of opening Work Zone 4 for traffic the following week.

For More Information:

Call:

Alina Philipp, Public Information Officer
Cell Phone: (305) 619-5313

Kimley»Horn



EMAIL COMMENTS/QUESTIONS TO:
caribbeanproject@cutlerbay-fl.gov

TOWN OF CUTLER BAY:
10720 Caribbean Blvd. FL 33189
Phone: 305 234-4262

WEBSITE:
www.cutlerbay-fl.gov